

Relay, SPDT, 24 Vdc (Plug-In)		Count in Panel: 8	Potter & Brumfield: KUP-5D15-24	
#1	"Standby Lighting Relay"	Emerg Control (EC)	Item Tag #: 0078	Installation Status: Landed
#2	"Propane Shut-Off Valve Relay"	Security & Automation	Item Tag #: 0240	Installation Status: Landed
#3	"Exhaust, Great Room (Low) Relay"	Energy Control (NC)	Item Tag #: 0369	Installation Status: Landed
#4	"Blower, Great Room Fireplace Relay"	Energy Control (NC)	Item Tag #: 0368	Installation Status: Landed
#5	"Instrument Heaters Relay"	Energy Control (NC)	Item Tag #: 0367	Installation Status: Landed
#6	"Towel Warmer Pump, Master Bath Relay"	Energy Control (NC)	Item Tag #: 0366	Installation Status: Landed
#7	"Hot Water Recirc Pump (N) Relay"	Hot Water Control (HC)	Item Tag #: 0079	Installation Status: Landed
#8	"Hot Water Recirc Pump (S) Relay"	Hot Water Control (HC)	Item Tag #: 0075	Installation Status: Landed
Relay, DPDT, 24 Vdc (Plug-In)		Count in Panel: 9	Potter & Brumfield: KUP-11D15-24	
#1	"Exhaust, Great Room (High) Relay"	Energy Control (NC)	Item Tag #: 0370	Installation Status: Landed
Relay, 3PDT, 12 Vdc (Plug-In)		Count in Panel: 11	Potter & Brumfield: KUP-14D15-12	
#1	"Off-Peak Load Group B Relay 1"	Energy Control (NC)	Item Tag #: 0386	Installation Status: Landed
#2	"Off-Peak Load Group B Relay 2"	Energy Control (NC)	Item Tag #: 0387	Installation Status: Landed
Relay, Solid State (25A)		Count in Panel: 15	Crydom: D2425	
#1	"Bedroom 4/5 Bath: Heater 25A SSR"	Energy Control (NC)	Item Tag #: 0054	Installation Status: Landed
#2	"Master Bath: Heater 25A SSR"	Energy Control (NC)	Item Tag #: 0076	Installation Status: Landed
#3	"Upper Bath: Heater 25A SSR"	Energy Control (NC)	Item Tag #: 0077	Installation Status: Landed
#4	"UPS Secondary Loads 25A SSR"	Emerg Control (EC)	Item Tag #: 0449	Installation Status: Landed
Relay, Solid State (50A)		Count in Panel: 17	Crydom: D2450	
#1	"Water Heater (South) 50A SSR"	Energy Control (NC)	Item Tag #: 0211	Installation Status: Landed
#2	"Water Heater (North) 50A SSR"	Energy Control (NC)	Item Tag #: 0212	Installation Status: Landed
Motor Speed Controller, In-line		Count in Panel: 18	(Part TBD)	
#1	"Great Room Exhaust Spd Controller"	Energy Control (NC)	Item Tag #: 0396	Installation Status: Landed
Transformer, 12 Vac 6W		Count in Panel: 20	Hammond: 166G12	
#1	"Water Heater Call Monitor Transformer, North"	Energy Control (NC)	Item Tag #: 1258	Installation Status: On Hand
#2	"Water Heater Call Monitor Transformer, South"	Energy Control (NC)	Item Tag #: 1259	Installation Status: On Hand

Pass-Thru, Signal Set		Count in Panel: 23	Field Splice	
#1	"Off-Peak Control, HVAC North Pass-thru"	Energy Control (NC)	Item Tag #: NA	Installation Status: Landed
#2	"Off-Peak Control, HVAC South Pass-thru"	Energy Control (NC)	Item Tag #: NA	Installation Status: Landed
#3	"Off-Peak Control, HVAC Upper Pass-thru"	Energy Control (NC)	Item Tag #: NA	Installation Status: Landed
Spare Cable Group		Count in Panel: 24		
#1	"Spare 120v/240v Cables"	(uncommitted)	Item Tag #: NA	Installation Status: ----
Circuit Breaker, DIN Rail, 2A		Count in Panel: 25	Weidmuller: 9926251002	
#1	"Standby Lighting Breaker, 2A"	Breaker, In-Line	Item Tag #: 0143	Installation Status: Landed
Circuit Breaker, DIN Rail, 10A		Count in Panel: 26	Weidmuller: 9926251010	
#2	"UPS Secondary Loads Breaker, 10A"	Breaker, In-Line	Item Tag #: 0182	Installation Status: Landed
LED Bi-Color Indicator, 12 Vdc		Count in Panel: 31	APEM Components: Q16P1BZZRYG12E	
#1	"EM Off-Peak Status, Water Heaters (A)"	Energy Control (NC)	Item Tag #: 0385	Installation Status: Landed
#2	"EM Off-Peak Status, Load Group B"	Energy Control (NC)	Item Tag #: 0389	Installation Status: Landed
#3	"EM Off-Peak Status, HVAC North (C)"	Energy Control (NC)	Item Tag #: 0390	Installation Status: Landed
#4	"EM Off-Peak Status, HVAC South (D)"	Energy Control (NC)	Item Tag #: 0391	Installation Status: Landed
#5	"EM Off-Peak Status, HVAC Upper (E)"	Energy Control (NC)	Item Tag #: 1242	Installation Status: Landed
Fan & Sensor Kit, Cabinet		Count in Panel: 32	JTB: 1010-3	
#1	"Enclosure Vent Fan & Temp Sensor"	Energy Control (NC)	Item Tag #: 1100	Installation Status: Landed