

<b>M1 16 Zone Input Module</b>		Count in Panel: <b>3</b>	Elk Products: ELK-M1XIN	
#1	"Input Expander 5-1 (02)"	Security & Automation	Item Tag #: 0088	Installation Status: Landed
#2	"Input Expander 5-2 (03)"	Security & Automation	Item Tag #: 0217	Installation Status: Landed
#3	"Input Expander 5-3 (04)"	Security & Automation	Item Tag #: 0219	Installation Status: Landed
<b>M1 Output Expander 8 Voltage / 8 Relay</b>		Count in Panel: <b>4</b>	Elk Products: ELK-M1XOVR	
#1	"Output Expander 5-1 (06)"	Security & Automation	Item Tag #: 0261	Installation Status: Landed
<b>M1 Data Bus Hub</b>		Count in Panel: <b>5</b>	Elk Products: ELK-M1DBH	
#1	"M1 Data Bus Hub 5"	Security & Automation	Item Tag #: 0215	Installation Status: Landed
<b>Power Dist Module, 12Vdc, 250ma</b>		Count in Panel: <b>7</b>	Elk Products: ELK-PD9	
#1	"General 12 Vdc Power Distribution"	Security & Automation	Item Tag #: 0274	Installation Status: Landed
#2	"Smoke Detector 12 Vdc Power Distribution"	Security & Automation	Item Tag #: 0643	Installation Status: Landed
<b>Power Dist Module, 12Vdc, 400ma</b>		Count in Panel: <b>8</b>	Elk Products: ELK-PD9HC	
#1	"Strobe 12 Vdc Power Distribution"	Security & Automation	Item Tag #: 0686	Installation Status: Landed
<b>M1 Audio Amplifier</b>		Count in Panel: <b>9</b>	Elk Products: ELK-800	
#1	"Inside Alarm Speaker Amplifier #2"	Security & Automation	Item Tag #: 0222	Installation Status: Landed
<b>Resistor, M1G Bus Term</b>		Count in Panel: <b>10</b>	Elk (Part TBD)	
#1	"M1G Control Bus Termination Resistor"	Security & Automation	Item Tag #: 1179	Installation Status: Landed
<b>Relay, SPDT 12 Vdc Compact</b>		Count in Panel: <b>12</b>	Elk: "Compact Relay"	
#1	"Inside Alarm Strobe Relay"	Security & Automation	Item Tag #: 0220	Installation Status:
#2	"Smoke Power Relay"	Security & Automation	Item Tag #: 0688	Installation Status: ----
<b>Transformer, 70v Audio, 4Ω, 10W</b>		Count in Panel: <b>13</b>	Edcor: WS15-70	
#1	"Alarm Speaker 70v Step-up Transformer"	Security & Automation	Item Tag #: 1177	Installation Status: ----
<b>Pass-Thru, Signal Set</b>		Count in Panel: <b>14</b>	Field Splice	
#1	"Energy Management Pass-Thru Set"	Energy Control (NC)	Item Tag #: NA	Installation Status:

Spare Cable Group		Count in Panel: 15		
#1	"Spare UTP Cables"	(uncommitted)	Item Tag #: NA	Installation Status:
Detector, Water		Count in Panel: 17	Winland Electronics: "WaterBug" WB-200	
#1	"Water Detector Serving BR 4/5 Bath"	Security & Automation	Item Tag #: 0234	Installation Status: Landed
#2	"Water Detector Serving Master Bath & Study Wet Bar"	Security & Automation	Item Tag #: 0235	Installation Status: Landed
Power Connection Point		Count in Panel: 19	Field Splice	
#1	"12 Vdc Power Input Point"	Security & Automation	Item Tag #: NA	Installation Status: ----
#2	"16 vac Wall Safe Power Pass-Thru"	Power, Passing	Item Tag #: NA	Installation Status: ----
Tub Control Logic		Count in Panel: 21	(Part TBD)	
#1	"Control Logic for Master Bath Whirlpool Tub"	Security & Automation	Item Tag #: 0226	Installation Status:
#1	"Hot Tub Control Logic"	Security & Automation	Item Tag #: 0246	Installation Status:
Outlet, Duplex (15A)		Count in Panel: 22	(Part TBD)	
#1	"Duplex Outlet, Line Power"	Power, Passing	Item Tag #: 0298	Installation Status:
9-Zone Combiner / Indicator		Count in Panel: 25	JTB: 1006-1	
#1	"Trouble Indicator"	Security & Automation	Item Tag #: 1064	Installation Status: Landed
#2	"Window Status 1"	Security & Automation	Item Tag #: 1119	Installation Status: Landed
#3	"Window Status 2"	Security & Automation	Item Tag #: 1120	Installation Status: Landed